

## Part 2 Water Management

### TS 2-2 Stormwater Management

Actual Assessment Submission ☐Site Verification Submission ☐

Criteria	Credit Available	Credit Claimed
Provision of infiltration features or design features for new development and redevelopment	8	

#### Strategies:

**Documentary Evidences:***Order of documents to be submitted accordingly and clearly labeled.*

Actual Assessment	Submitter	Assessor
1. Site layout plans indicating the total site area, total impervious area within the site.	<input type="checkbox"/>	<input type="checkbox"/>
2. MSMA report including drainage plan, schematic plan, location plan and details of water features such as the specification of filtration layer, transition layer and drainage layer, sub-soil drainage system, overflow arrangement, plant list etc.	<input type="checkbox"/>	<input type="checkbox"/>
3. Calculation detailing percentage of run off from impervious areas within the site.	<input type="checkbox"/>	<input type="checkbox"/>

Site Verification	Submitter	Assessor
1. Documentation from local authority stating compliance and fulfilment to MSMA requirement.	<input type="checkbox"/>	<input type="checkbox"/>
2. Photographic evidences of pre-and post development.	<input type="checkbox"/>	<input type="checkbox"/>
3. Describe any deviations or changes to the AA submission.	<input type="checkbox"/>	<input type="checkbox"/>